

<b>Statement of TECHNICAL MINIMUM (55%) of Generators Connected to STU Network as per MoD Guide lines issued by Hon'ble MERC (Para 8.1)</b>					
Station	Unit No.	Installed capacity	Technical Minimum 55% of Installed Capacity (Gross)	Technical Minimum 55% of Installed Capacity (Ex-bus)	REMARKS
		MW	MW	MW	
1	2	3	4	5	6
<b>Generators Covered as per Section-62 of EA-2003 Connected to STU Network</b>					
MSPGCL BHUSAWAL	3	210	116	103	
	4	500	275	259	
	5	500	275	259	
MSPGCL CHANDRAPUR	3	210	116	105	
	4	210	116	105	
	5	500	275	251	
	6	500	275	251	
	7	500	275	251	
	8	500	275	259	
	9	500	275	259	
MSPGCL NASHIK	3	210	116	103	
	4	210	116	103	
	5	210	116	103	
MSPGCL KHAPERKHEDA	1	210	116	104	
	2	210	116	104	
	3	210	116	104	
	4	210	116	104	
	5	500	275	259	
MSPGCL PARALI	6	250	138	126	
	7	250	138	126	
	8	250	138	126	
MSPGCL PARAS	3	250	138	126	
	4	250	138	126	
MSPGCL KORADI	6	210	116	104	
	7	210	116	104	
	8	660	363	341	
	9	660	363	341	
MSPGCL URAN (GAS)	URAN_STG_2				
	Block 01 (2x108 + 1x120 MW)	336	185	179	TM Considered by SLDC to 55%
	Block 02 (2x108 + 1x120 MW)	336	185	179	TM Considered by SLDC to 55%
	Partial Block (1x108+60 MW)	168	92	89	TM Considered by SLDC to 55%
TPC TROMBAY	5	500	275	260	TM Considered by SLDC to 55%
	8	250	189	172	TM CONSIDERED AS PER Hon.MERC DAILY ORDER DT.11APRIL2019CASE NO. 89OF2019
	7 (120+60 MW) GAS	180	99	96	TM Considered by SLDC to 55%
AEML DTSP	1	250	138	124	
	2	250	138	124	
R-INFRA VIPL	1	300	165	150	
	2	300	165	150	
<b>Generators Covered as per Section-63 of EA-2003 connected to STU Network</b>					
APML TIRODA	1	660	363	339	
	2	660	363	339	
	3	660	363	339	
	4	660	363	339	
	5	660	363	339	
JSW , RATNAGIRI	1	300	165	160	
RPL AMRAVATI	1	270	149	135	TM Considered by SLDC to 55%
	2	270	149	135	TM Considered by SLDC to 55%
	3	270	149	135	TM Considered by SLDC to 55%
	4	270	149	135	TM Considered by SLDC to 55%
	5	270	149	135	TM Considered by SLDC to 55%
<b>Other Generators connected to STU Network</b>					
DIL , CHANDRAPUR	1	300	165	150	
JSW , RATNAGIRI	2	300	165	160	
JSW , RATNAGIRI	3	300	165	160	
JSW , RATNAGIRI	4	300	165	160	
SWPL,Warora	1	135	74	67	
	2	135	74	67	
	3	135	74	67	
	4	135	74	67	

NOTE -

- 1) IDEAL ENERGY PROJECTS LTD. (IEPL,BELA) AND Pioneer Gas Power. Ltd. (PGPL) ARE UNDER SHUTDOWN
- 2) MSPGCL PARLI UNIT 4 & 5 ARE UNDER SHUT DOWN
- 3) TECHNICAL MINIMUM OF UNIT-8 172MW. ( CONSIDER AS PER MERC DAILY ORDER CASE NO.89 OF 2019 DT. 11APRIL 2019)

<b>Curtailment of STOA as per MoD Guide lines issued by Hon'ble MERC (Para 2.6)</b>	
For Intra State Open Access above 50 MW 60% of Total tariff shall be considered as variable charge of MOD purpose & will be curtailed to 55% of approved STOA	